Major-General Latipov Kh.A.

Recovery Updates in Kulob City by June 27, 2010 Updates on the construction of the houses and status of their completion:

| List of the Land Plots | | Status of the work | | | | | | | | | | | | | | | Handed | |
|---------------------------|-----------------|--------------------|------------------|------------|------------------|-----------|------------------|-----------|------------------|--------------------|------------------|----------------|------------------|-----------|------------------|-----------|------------------|------|
| | Quantity of the | Trench | | Foundation | | Wall | | Roof | | Floor & Ceiling | | Door & Windows | | Plasterer | | Painting | | Over |
| | | Completed | Not Completed | Completed | Not Completed | Completed | Not Completed | Completed | Not Completed | Completed | Not Completed | Completed | Not Completed | Completed | Not Completed | Completed | Not Completed | |
| Land Plot # 1 | 94 | 93 | - | 91 | 2 | 51 | 40 | 6 | 25 | 2 | 1 | 12 | 14 | 2 | 6 | 1 | 1 | |
| Land Plot # 2 | 94 | 93 | - | 91 | 1 | 85 | 5 | 4 | 26 | - | - | - | 4 | - | - | - | - | |
| Land Plot # 3 | 131 | 131 | - | 131 | - | 56 | 75 | 3 | 34 | - | - | - | 12 | - | 11 | - | - | |
| Land Plot # 4 | 194 | 164 | 1 | 113 | 38 | 20 | 67 | - | 20 | - | - | - | - | - | - | - | - | |
| Land Plot # 5 | 78 | 78 | - | 78 | - | 19 | 57 | 5 | 6 | 2 | - | 2 | - | 2 | - | 2 | - | |
| TOTAL | 591 | 559 | 1 | 504 | 41 | 231 | 244 | 18 | 111 | 2 | 1 | 14 | 28 | 4 | 17 | 3 | 1 | |
| | | | | | | | | | | | | | | | | | | |

Head of the Committee of Emergency Situation and Civil Defense of Khatlon Oblast

Captain Sharifov H.L.

Prepared by: Huseinov F.Y., Lieutenant Colonel