

Updates on the construction of the houses for the affected people in the city and districts of Khatlon Oblast by June 27, 2010

List of the Areas	Quantity of the houses	Status of the work																Handed Over
		Trench		Foundation		Wall		Roof		Floor & Ceiling		Door & Windows		Plasterer		Painting		
		Completed	Not Completed	Completed	Not Completed	Completed	Not Completed	Completed	Not Completed	Completed	Not Completed	Completed	Not Completed	Completed	Not Completed	Completed	Not Completed	
Vose District	42	42	-	34	8	5	21	-	-	-	-	-	-	-	-	-	-	
Shuroobod District	13	13	-	13	-	-	13	-	-	-	-	-	-	-	-	-	-	
Muminobod District	10	10	-	5	5	4	-	-	-	-	-	-	-	-	-	-	-	
Khovaling District	3	3	-	3	-	-	3	-	-	-	-	-	-	-	-	-	-	
Baljuvon District	10	4	-	1	1	-	1	-	-	-	-	-	-	-	-	-	-	
Temurmalik District	3	3	-	2	-	1	-	-	-	-	-	-	-	-	-	-	-	
Shahrituz District	11	11	-	11	-	11	-	7	-	7	-	7	-	7	-	7	-	7
Chilikul District	5	5	-	5	-	2	3	-	2	-	-	-	-	-	-	-	-	
TOTAL	97	91	-	74	14	23	41	7	2	7	-	7	-	7	-	7	-	7

Head of the Committee of Emergency Situation and Civil Defense of Khatlon Oblast

Captain Sharifov H.L.

Prepared by: Huseinov F.Y., Lieutenant Colonel